
Xcel Energy South Control Center Daily Operations Report

Date: 5/19/2014

Out Time: ***In Time:***
(Begin:) (End:)

9:28	11:17	Garza - 69kv bus PT's and bus pot. Repair oil leak on 69kv bus PT. TWR released and term.
9:30	10:48	Sundown Interchange - Bkr 7H95 115kv. Minor inspection and SF6 gas testing. TWR released and term.
9:52		Norton Switching Station to Curry T76 - Curry Bkr 4985 Mechanical Overhaul. Bypass 4987 closed and Bkr 4995 open. Norton on radial feed out of Roosevelt Bkr 4H35(Ckt V78). Relay setting on alternate by scada at Roosevelt end.
10:20	10:45	Cochran Co Interchange - Op Ck 7870 Bkr with relays and 69kv bus diff relay. TWR released and terminated.
10:20	11:05	Carlisle Interchange - 230kv Bkr 7K05. Comm. Check new trip/close control. Perm release and term.
10:41	11:13	Tuco Interchange - Completed DFR,345 bus Diffs and replace batteries and charge. Removed tags only. Commissioning on Twr 878817
10:56	11:47	Cochran Co Interchange - Op Ck 7835 Bkr with line relays and 69kv bus diff relay. TWR released and terminated.
11:00		NEF - 115kv Bkr 4H120. Pre-commissioning Breaker Controls (Manual and SCADA)
11:07	13:55	Carlisle Interchange Test new RTU for 115kv cap Bkr 7H75. Temp released and terminated.
11:18		Tuco Interchange - Commission and place the North 345/230kv Auto Transformer in service. Commissioning the new Bkrs NR15,NR20,and NR25. The east and west 345kv bus diffs will be commissioned.

Xcel Energy South Control Center Daily Operations Report

Date: 5/19/2014

Out Time: In Time:
(Begin:) (End:)

	11:46	Kiser to Kress Interchange Z82 - 69kv line. D/L Deadline from Kiser to set isolators south of Plainview sub isolators. TWR released and terminated.
13:59	14:39	Carlisle Interchange - 69kv Bkr 7720. Comm. Test new RTU trip and close. TWR released and terminated.