

---

---

# *Xcel Energy South Control Center Daily Operations Report*

*Date: 2/11/2010*

---

---

**Out Time: In Time:**  
**(Begin:) (End:)**

**8:14** East Plant Intg to Manhattan line maintenance.

**8:21 17:16** East Plant Interchange to Osage Sw Sta V43 under H/L conditions for line maintenance.  
Temporay termination will work tomorrow

**9:44** Castro Co Interchange BKR 3980 replace existing relays with new relay package.

**9:46 19:18** Castro Co Interchange - Bkr 3980 checkout new relay package. Left carrier off on Bkr 3980 and Plant X933 until Plt X end relay is checked out in 4 weeks. Tagged Scada. When checking all alarms found Bkr 2H70 LOP and low gas alarm turned off. Bkr 9710 LOP alarm turned off. No tags. Turned back on. All alarm stayed normal.

**10:22 16:28** Maddox landing controls for breaker U915

**10:33 14:18** Denver City Interchange 115 KV breaker W930 performing operational checks.

**10:52 13:02** Harrington Sta BKR FK85 TWR to CA and work on Mechanism.

**15:00 23:00** Start of time error correction "E".  
End of TEC

**17:53** Carriers tested good