

GENERATION INTERCONNECTION REQUESTS

July 28, 2010

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2003-1	10/21/2003	Wind	Network Resource	Morgan Co., CO	Pawnee Substation	300 300	12/1/2006	Feasibility Study complete System Impact Study complete Facilities Study complete LGIA Signed Terminated 9/23/08
GI-2003-2	11/3/2003	Coal	Network +Energy Resource	Elbert Co., CO	Smokey Hill-Pawnee 230kV line	500 500	6/1/2008	Feasibility Study complete System Impact Study complete Facilities Study complete Final Facilities Study issued 7/1/05 LGIA signed Terminated 3/27/09
GI-2003-3	11/7/2003	Coal	Network Resource	Pueblo Co., CO	Comanche Substation	750 750	10/1/2009	Feasibility Study complete System Impact Study complete Facilities Study complete Signed LGIA
GI-2003-4	11/11/2003	Wind	Network +Energy Resource	Laramie Co., WY	Ponnequin Substation	30 30	Q2 :2004	Feasibility Study complete System Impact Study complete Facilities Study complete Request Withdrawn 4/4/05
GI-2003-5	12/29/2003	Coal	Network Resource	Morgan Co., CO	Pawnee Substation	750 750	10/1/2009	Request Withdrawn 2/20/04
GI-2004-1	1/19/2004	Wind	Network +Energy Resource	Morgan Co., CO	Pawnee Substation	150 150	12/31/2006	Feasibility Study complete System Impact Study complete Draft Facilities Study complete Final Facilities Study Issued LGIA Signed Terminated 1/27/09
GI-2004-2	2/9/2004	Wind	Network +Energy Resource	Baca Co., CO	Lamar Substation	238 238	9/31/2006	Feasibility Study complete System Impact Study complete Facilities Study complete LGIA signed
GI-2004-3	7/16/2004	Wind	Network +Energy Resource	Weld Co., CO	1 mile south of Ault Substation	275 275	12/31/2006	Feasibility Study complete System Impact Study complete Request Withdrawn 5/31/05

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2004-4	8/9/2004	Wind	Network +Energy Resource	Prowers Co., CO	Lamar Substation	280 280	12/31/2006	Feasibility Study complete System Impact Study complete Request Withdrawn 5/31/05
GI-2004-5	8/16/2004 9:05am	Wind	Network +Energy Resource	Weld Co., CO	RMEC – Green Valley 230kV Line	402 402	12/30/2006	Feasibility Study complete System Impact Study complete Request Withdrawn 7/12/05
GI-2004-6	8/16/2004 9:05am	Wind	Network +Energy Resource	Washington Co., CO	Pawnee Substation	250 250	12/30/2006	Feasibility Study complete System Impact Study complete Facilities Study complete Signed LGIA Terminated 10/8/09
GI-2004-7	8/20/2004 10:25am	Wind	Network +Energy Resource	Elbert Co., CO	Midway-Daniels Park 230kV Line	200 200	12/1/2006	Feasibility Study complete System Impact Study underway Request Withdrawn 3/21/05
GI-2004-8	9/9/2004 9:05am	Wind	Network +Energy Resource	Eagle Co., CO	Foidel Creek-Wolcott 230kV Line	80 80	12/31/2006	Feasibility Study complete System Impact Study underway Request Withdrawn 3/11/05
GI-2004-9	9/28/2004 10:00am	Wind	Network +Energy Resource	Elbert & Lincoln Co., CO	Pawnee-Smoky Hill 230kV Line	300 300	12/1/2006	Feasibility Study underway Request Withdrawn 3/1/05
GI-2004-10	11/10/2004 9:30am	Wind	Network +Energy Resource	Adams Co., CO	Pawnee-Daniels Park 230kV Line	70 70	12/31/2005	Feasibility Study complete System Impact Study complete Request Withdrawn 10/14/05
GI-2004-11	11/19/2004 10:07am	Wind	Network Resource	Prowers Co., CO	Lamar Substation	69 69	8/1/2005	Feasibility Study Waived System Impact Study complete Draft Facilities Study complete Final Facilities Study complete LGIA Signed Terminated 4/14/09
GI-2004-12	11/19/2004 10:07am	Wind	Network +Energy Resource	Elbert Co., CO	Pawnee-Daniels Park 230kV Line	199 199	12/31/2005	Feasibility Study Waived System Impact Study complete Request Withdrawn 6/13/05
GI-2005-1	1/24/2005 11:00am	Wind	Network +Energy Resource	Prowers Co., CO Hamilton Co., KS	Lamar Substation	279 279	9/15/2006	Feasibility Study underway Request Withdrawn 3/9/05
GI-2006-1	1/10/2006 1:45pm Reset to 2/2/2006 1:45pm with	Resource Solicitation Cluster	Network Resource	See individual generator below	See individual generator below	See individual generator below	See individual generator below	Cluster System Impact Study Completed

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
	late receipt of GI-2006-1a							
GI-2006-1a	1/10/2006 1:45pm	Gas	Network Resource	Jefferson Co, CO	Plains End Substation	115 115	5/1/07	LGIA signed
GI-2006-1b	1/10/2006 1:45pm	Gas	Network Resource	Weld Co, CO	Ft Lupton Substation	91 91	5/1/07	Request Withdrawn from Cluster
GI-2006-1c	1/10/2006 1:45pm	Gas	Network Resource	Adams Co, CO	Spruce Substation	264 264	5/1/07	Request Withdrawn from Cluster
GI-2006-1d	1/10/2006 1:45pm	Gas	Network Resource	Weld Co, CO	Fort St. Vrain – Niwot 230kV Line	269 269	6/1/07	LGIA signed
GI-2006-1e	1/10/2006 1:45pm	Gas	Network Resource	El Paso Co, CO	Comanche-Daniels Park 345 kV Line	483 483	5/1/07	LGIA signed
GI-2006-1f	1/10/2006 1:45pm	Gas	Network Resource	Adams Co, CO	Silver Saddle Substation	169 169	5/1/09	Request Withdrawn from Cluster
GI-2006-1g	1/10/2006 1:45pm	Wind	Network Resource	Logan Co, CO	Pawnee Substation	400 400	6/1/07	LGIA signed
GI-2006-1h	1/10/2006 1:45pm	Wind	Network Resource	Prowers Co, CO	Lamar Substation	75 75	12/31/06	LGIA signed
GI-2006-1i	1/10/2006 1:45pm	Wind	Network Resource	Weld Co, CO	RMEC-Green Valley 230 kV Line	300 300	3/1/07	LGIA signed
GI-2006-1j	2/2/2006 1:45pm	Biomass	Network Resource	Weld Co, CO	Hudson Substation	50 50	3/2/09	Request Withdrawn from Cluster
GI-2006-2	6/9/2006 1:43pm	Wind	Network and Energy Resource	Logan Co, CO	Pawnee Substation	200 200	10/9/08	Feasibility Study Waived System Impact Study and Re-Studies complete Facilities Study complete LGIA draft delayed during System Impact Re-Study LGIA signed
GI-2006-3	10/6/2006	Coal	Network Resource	Morgan Co, CO	Pawnee Substation	600 600	5/1/13	Request Withdrawn 5/31/07
GI-2006-4	12/18/06	Wind	Network and Energy Resource	Logan Co, CO	Pawnee Substation	200 200	10/1/08	Feasibility Study complete System Impact Study complete Facilities Study Agreement tender delayed due to impacts during System Impact Re-Study of GI-2006-2 Request Withdrawn 11/11/09
GI-2007-1	3/7/2007 5:00pm	Coal	Network Resource	Morgan Co., CO	Pawnee Substation	675 650	5/1/2014	Request Withdrawn 11/8/07

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2007-2	3/7/2007 5:01pm	Coal	Network Resource	Bent Co., CO	Lamar Substation	675 650	5/1/2014	Request Withdrawn 11/8/07
GI-2007-3	3/20/2007 3:21pm	Wind	Network and Energy Resource	Weld Co., CO	Ault Substation	300 300	10/15/2010	Feasibility Study complete System Impact Study complete Facilities Study underway
GI-2007-4	3/20/2007 3:22pm	Wind	Network and Energy Resource	Weld Co., CO	Ault Substation	300 300	11/1/2013	Feasibility Study complete System Impact Study complete Facilities Study underway
GI-2007-5	3/28/2007 9:25am	Wind	Network and Energy Resource	Weld Co., CO	Keenesburg Substation	50 50	12/31/2008	Feasibility Study complete System Impact Study complete Facilities Study underway
GI-2007-6	3/28/2007 9:26am	Wind	Network and Energy Resource	Weld Co., CO	Keenesburg Substation	200 200	12/31/2008	Feasibility Study complete System Impact Study complete Facilities Study underway
GI-2007-7	6/19/2007 12:26pm	Wind	Network and Energy Resource	Washington Co., CO	Pawnee Substation	300 300	11/1/2010	Feasibility Study complete System Impact Study underway
GI-2007-8	6/21/2007 10:25am	Wind	Network and Energy Resource	Baca Co., CO	Lamar, Substation	86 86	4/1/2011	Feasibility Study underway
GI-2007-9	6/28/2007 1:27pm	Wind	Network +Energy Resource	Elbert Co., CO	Pawnee-Daniels Park 230kV Line	200 200	12/31/2010	Feasibility Study complete Request Withdrawn 10/1/09
GI-2007-10	9/14/2007 10:30pm	Wind	Network +Energy Resource	Elbert Co., CO	Daniels Park-Comanche 345kV Line with interest in EPTP	201 201	12/1/2010	Feasibility Study complete System Impact Study complete Facilities Study underway Request Withdrawn 3/10/10
GI-2007-11	10/14/2007 10:30pm	Combustion Turbine	Network Resource	Weld Co., CO	Fort St. Vrain Substation	280 380	5/31/2009	LGIA signed
GI-2007-12	11/5/2007 7:10pm	Wind	Network +Energy Resource	El Paso Co., CO	Jackson Fuller Substation	250 250	12/31/2010	Feasibility Study complete System Impact Study complete Facilities Study Complete
GI-2007-13	11/14/2007 11:45am	Wind	Network +Energy Resource	Lincoln Co., CO	Pawnee-Daniels Park 230kV Line	250 250	12/1/2009	Feasibility/System Impact Study complete Facilities Study Complete

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2008-1	2/29/2008 1:37pm	Combustion Turbine	Network Resource	Denver Co., CO	Arapahoe Station Switchyard	587 675	5/30/2013	Request Withdrawn 5/28/09
GI-2008-2	3/5/2008 10:00am	Wind	Network Resource	Huerfano Co., CO	Comanche Substation	300 300	7/1/2009	Feasibility Study complete System Impact Study underway
GI-2008-3	4/11/2008 10:45am	Wind	Network Resource	Lincoln Co., CO	Pawnee-Smoky Hill 230kV Line	250 250	12/15/2010	System Impact Study complete Facilities Study underway
GI-2008-4	4/14/2008 10:30am	Wind	Network Resource	Baca Co., CO	Lamar Substation	100 100	11/1/2010	Feasibility Study underway
GI-2008-5	5/20/2008 10:45am	Wind	Network Resource	Kiowa Co., CO	Lamar Substation	500 500	12/1/2016	Feasibility Study complete System Impact Study underway
GI-2008-6	6/9/2008 3:30pm	Wind	Network Resource	Huerfano Co., CO	San Luis Substation	198 198	12/30/2009	System Impact Study underway
GI-2008-7	6/12/2008 3:450pm	Gas	Network Resource	Morgan Co., CO	Pawnee-Story 230kV Line	600 650	6/1/2013	Feasibility Study complete System Impact Study underway Request Withdrawn 4/7/10
GI-2008-8	6/23/2008 9:32am	Wind	Network +Energy Resource	Sedgwick Co., CO	Pawnee Substation	400 400	12/1/2010	Feasibility Study complete System Impact Study underway
GI-2008-9	6/23/2008 9:33am	Wind	Network +Energy Resource	Sedgwick Co., CO	Pawnee Substation	200 200	12/1/2010	Request Withdrawn 8/31/09
GI-2008-10	6/23/2008 9:34am	Wind	Network +Energy Resource	Morgan Co., CO	Pawnee Substation	450 450	9/1/2011	Feasibility Study complete Request Withdrawn 1/22/10
GI-2008-11	7/15/2008 10:45am	Wind	Network +Energy Resource	Weld Co., CO	Windsor-Ault 230kV line	200 200	12/31/2011	Feasibility Study complete System Impact Study underway
GI-2008-12	7/23/2008 10:35am	Wind	Network Resource	Kiowa Co., CO	West of Lamar Substation	300 300	1/1/2013	Feasibility Study underway Request Withdrawn 11/20/09
GI-2008-13	7/24/2008 9:40am	Wind	Network Resource	Sedgwick Co., CO	Pawnee Substation	400 400	12/31/2011	Feasibility Study complete System Impact Study underway
GI-2008-14	7/24/2008 9:41am	Wind	Network Resource	Sedgwick Co., CO	Green Valley Substation	400 400	12/31/2011	Request Withdrawn 11/16/09
GI-2008-15	8/20/2008 10:52pm	Wind	Network +Energy Resource	Baca Co., CO	Lamar Substation	800 800	11/1/2013	Feasibility Study underway
GI-2008-16	8/20/2008 10:53pm	Wind	Network +Energy	Baca Co., CO	Lamar Substation	200 200	11/1/2013	Feasibility Study underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
			Resource					
GI-2008-17	8/21/2008 9:30am	Wind	Network +Energy Resource	Arapahoe Co., CO	Quincy-Pawnee 230kV line	100 100	10/1/2012	Request Withdrawn 8/4/09
GI-2008-18	8/27/2008 1:28pm	Wind	Network Resource	Huerfano Co., CO	Comanche Substation	300 300	10/31/2012	Feasibility Study underway Request Withdrawn 11/9/09
GI-2008-19	9/8/2008 3:45pm	Wind	Network Resource	Prowers Co, CO	Lamar Substation	500 500	12/31/2011	System Impact Study underway
GI-2008-20	10/9/2008 9:45am	Photovoltaic	Network Resource	Saguache Co, CO	San Luis Substation	100 100	8/1/2011	System Impact Study underway
GI-2008-21	10/10/2008 7:30am	Solar Thermal	Network Resource	Saguache Co, CO	San Luis-Poncha 230KV line	200 200	1/1/2012	System Impact Study underway
GI-2008-22	10/14/2008 8:45am	Wind	Network +Energy Resource	Las Animas Co., CO	Boone Substation	500 500	6/30/2010	Feasibility Study underway
GI-2008-23	10/20/2008 8:58am	Photovoltaic	Energy Resource	Park Co, CO	Hartsel Substation	34 34	6/1/2010	Feasibility Study complete System Impact Study underway
GI-2008-24	10/23/2008 12:25pm	Wind	Network +Energy Resource	Huerfano Co., CO	Comanche Substation	400 400	10/31/2012	Feasibility Study complete
GI-2008-25	10/30/2008 11:58am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	50 50	6/1/2012	Feasibility Study complete System Impact Study underway
GI-2008-26	11/3/2008 3:30pm	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis-Poncha 230KV line	100 100	6/1/2013	Feasibility Study complete
GI-2008-27	11/3/2008 3:31pm	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis-Poncha 230KV line	100 100	6/1/2014	Feasibility Study complete
GI-2008-28	11/3/2008 3:32pm	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis Substation	100 100	6/1/2015	Feasibility Study underway
GI-2008-29	11/21/2008 7:37am	Steam Turbine	Network Resource	Weld Co., CO	Fort St. Vrain Substation	256 256	5/31/2015	System Impact Study underway
GI-2008-30	12/17/2008 9:25am	Wind	Network +Energy Resource	Larimer Co., CO	Ault Substation	200 200	10/31/2012	Feasibility Study underway
GI-2008-31	12/18/2008 9:10am	Wind	Network +Energy	Laramie Co., WY	Ault Substation	600 600	1/1/2012	Feasibility Study underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
			Resource					
GI-2008-32	12/24/2008 10:15am	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis Substation	250 250	1/1/2013	Feasibility Study complete Request Withdrawn 5/14/10
GI-2008-33	12/31/2008 11:15am	Gas	Network Resource	Morgan Co., CO	Pawnee-Fort Lupton 230kV Line	270 270	10/1/2011	Combine Feasibility/System Impact Study underway
GI-2008-34	12/31/2008 11:16am	Gas	Network Resource	Elbert Co., CO	Pawnee-Daniels Park 230kV Line	270 270	10/1/2011	Combine Feasibility/System Impact Study underway
GI-2009-1	1/6/2009 9:49am	Solar Thermal	Network Resource	Saguache Co, CO	San Luis Substation	200 200	7/1/2013	Feasibility Study underway
GI-2009-2	2/3/2009 10:30am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis-Alamosa 115KV line	30 30	8/1/2012	Request Withdrawn 4/28/09
GI-2009-3	3/13/2009 8:58am	Wind	Network Resource	Huerfano Co., CO	Comanche Substation	298 298	11/1/2011	System Impact Study underway
GI-2009-4	3/16/2009 9:07am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	Mosca Substation	16 16	12/31/2010	SGIA signed
GI-2009-5	3/25/2009 9:43am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	15 15	2/1/2011	Combine Feasibility/System Impact Study with GI-2009-6, complete
GI-2009-6	3/25/2009 9:44am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	15 15	12/1/2011	Combine Feasibility/System Impact Study with GI-2009-5, complete
GI-2009-7	5/4/2009 1:21 pm	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	Mosca Substation	4 4	12/31/2010	SGIA Combined with GI-2009-4
GI-2009-8	7/15/09 11:08am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	Alamosa Substation	40 40	3/31/2013	Feasibility Study underway
GI-2009-9	11/12/2009 8:12am	Wind	Network +Energy Resource	Huerfano Co, Las Animas Co., CO	Calumet Substation	200 200	6/1/2013	Feasibility Study underway
GI-2009-10	12/3/2009 9:45 am	Solar Thermal	Network +Energy Resource	Saguache Co, CO	San Luis Valley Substation 230kV line	150 150	7/1/2013	Feasibility Study underway
GI-2010-1	1/4/2010 9:29am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	20 20	12/31/2010	Feasibility Study underway

Queue Number	Date Received	Generation Type	Service Type	Location County/State	Interconnection Point Station or Line	Net Plant Max MW Sum Win	In-Service Date	Comments/Status/Reason Not Completed
GI-2010-2	1/26/2010 9:15am	Wind	Network +Energy Resource	Baca Co, CO	Lamar Substation	268 268	12/31/2017	Feasibility Study underway
GI-2010-3	2/12/2010 4:00pm	Wind	Network +Energy Resource	Huerfano Co., CO	Calumet Substation	300 300	12/31/2013	Feasibility Study underway
GI-2010-4	2/26/2010 1:10pm	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	30 30	4/1/2012	Combine Feasibility/System Impact Study underway
GI-2010-5	3/5/2010 9:08am	Wind	Network +Energy Resource	Logan Co, CO	Pawnee Substation	150 150	6/1/2011	Request under review
GI-2010-6	3/18/2010 9:31am	Photovoltaic	Network +Energy Resource	Boone, Co	Boone Substation	20 20	12/31/2011	Feasibility Study underway
GI-2010-7	3/29/2010 9:41am	Photovoltaic	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	30 30	6/1/2012	Feasibility Study underway
GI-2010-8	5/14/2010 3:41pm	Coal	Network Resource	Pueblo Co, CO	Comanche Substation	100 100	6/15/2010	Combine Feasibility/System Impact Study underway
GI-2010-9	6/22/2010 9:26 a.m.	Solar	Network +Energy Resource	Pueblo Co, CO	Comanche - Fuller – Midway 230 kV line	30 30	6/30/2012	Request under review
GI-2010-10	7/27/2010 1:43 am	Solar	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	130 130	10/31/2014	Request under review
GI-2010-10	7/27/2010 1:44 am	Solar	Network +Energy Resource	Alamosa Co, CO	San Luis Substation	70 70	10/31/2013	Request under review