
Xcel Energy Control Center Daily Operations Report

Date: 6/28/2010

Out Time: *In Time:*
(Begin:) *(End:)*

4:27	14:37	Daniels Park - Pawnee 5457 230KV line, CLNC to install foundation.
5:44	18:27	5625 Denver Terminal to Elati 230KV line, CLNC for drilling caisons
6:04	10:11	5463 Ft. Lupton to Pawnee 230KV line, HLH for crossarm repairs
6:48	12:06	9548 Cherokee Sw. Yd. to Ft. Lupton 115KV, HLH
7:00	7:00	PSCo Transmission System Green
8:32		9584 Plainview Tap to Ridge, Quaker 115KV line, CLNC for line work
9:09	10:10	#1 115Kv bus diff relays blocked at Arapahoe
9:55	11:45	9986 Comanche Sw. Yd. to Reader 115KV PCB, PERM for testing
11:36		9523 Cherokee 115KV PCB, CLNC for relay panel work
11:36		9543 Cherokee 115KV PCB, CLNC for relay panel work
14:16	14:53	Arapahoe #2 115KV Bus Differential Relays, Authorization to block
17:30	5:30	SHIFT CHANGE: NRL: Zehr/TSO: Thoennes/BAO: Wehriz