
Xcel Energy South Control Center Daily Operations Report

Date: 9/2/2008

*Out Time: In Time:
(Begin:) (End:)*

0:01 Eddy Co HVDC- 345kv bkr 4R05 opened @ 0001 and tie went to zero. Amrad opened. After EPE closed @ Amrad, attempted to restart tie @ 0003. Unable to restart. Sube in route @ 0020. Bad modules in valve hall.

1:09 SWPP released TLR on N/S to zero

9:32 15:24 Hale Co Interchange testing relays.

10:33 14:41 Eddy Co HVDC - valve hall module rebuild

10:49 12:36 Finney - station checks

Control house air conditioner not working.

12:03 Nichols Sta 230KV BKR BK70 - find battery ground.

12:32 16:13 Canyon West - test relays and 115KV bus diffs.

15:08 Cox Interchange to Floyd Co Interchange Y77 - building new double ckt from sw 3709 to the south side of the mobile tap north of LEC Aiken

21:50 N/S flow coming up. Called for TLR 3A
Import tie flow coming up. Called for TLR 3A