
Xcel Energy South Control Center Daily Operations Report

Date: 12/29/2009

Out Time: In Time:
(Begin:) (End:)

4:56	5:49	Grassland Interchange 230 KV breaker 7K30 load moved to the transfer breaker to add SF6 gas to 7K30. Work completed.
8:17	9:15	Bailey Co Interchange turn battery charger off
9:15		Bailey Co Interchange - Sube checked Bat Grd AI and found nothing said it may be wet, will check again later. Cap Bank Fail AI was checked everything ok, related to Bat Grd AI will have tech check.
15:35	15:48	Perform carrier test.