

---

---

## *Xcel Energy South Control Center Daily Operations Report*

---

---

*Date: 3/3/2010*

---

---

**Out Time:** *In Time:*  
*(Begin:)* *(End:)*

<b>8:19</b>	<b>12:56</b>	Martin Sw Sta - TWR for Performing CA on breaker 2H55
<b>9:16</b>	<b>14:51</b>	Maddox Sta to Taylor Sw Sta T14 out to inspect conductor.
<b>9:24</b>	<b>11:52</b>	Sundown Interchange 115 KV capacitor breaker 7H95 out for operational checks.
<b>9:30</b>	<b>11:12</b>	Bowers Interchange - Performing a CA on Cap Breaker 5730
<b>9:36</b>		Tolk Sta to Tuco Interchange K42 out to replace wave traps on both ends on the line.
<b>10:08</b>	<b>15:59</b>	Osage Sw Sta - Performing a CA on breaker 5H25.
<b>10:09</b>	<b>15:57</b>	Yoakum Co Interchange testing relays one at a time.
<b>10:32</b>	<b>14:39</b>	Denver City Interchange 115 KV breaker W980 out for C/A and testing.
<b>10:40</b>	<b>16:32</b>	Lakeview 69 KV switch 6853 opened and tagged for Lyntegar REC to perform their work.
<b>13:00</b>		TEC "J" began - regulating at 59.98hz. The letter designation was changed from "J" to "A".
<b>14:56</b>	<b>15:13</b>	Pecos Sw Sta 115 KV breaker 3H255 out to add SF-6 gas.
	<b>15:31</b>	Deaf Smith Co Interchange TWR 839788 on breaker 5H50 has been released and terminated.
<b>16:07</b>	<b>16:25</b>	Wipp 115 KV breaker 3H200 out to add SF-6 Gas.
<b>16:20</b>		Carriers tested good.
<b>19:17</b>		Curtailement - SPP issued TLR 3b on flowgate 5354 (loss of K66 Ama S./ Swisher- overloads T66 - Randall /Happy)