
Xcel Energy South Control Center Daily Operations Report

Date: 3/4/2010

Out Time: *In Time:*
(Begin:) *(End:)*

	2:00	Time error correction "A" ended.
8:16		Bailey Co Interchange to Curry Co Interchange Z50 H/L from Bailey Co 69 KV breaker 3860 to Normally open switch 3718 to allow for wire pull over our circuit.
8:42	16:53	Hobbs Gen to Taylor Sw Sta T97 H/L established to inspect conductor.
9:54	14:00	Brownfield 69 KV breaker 7880 out for C/A and testing.
10:10	11:31	Martin Sw Sta 115KV BKR 2H60 out for C.A.
10:34		Maddox switch U901
11:51		Castro Co Interchange to Plant X Sta V37 - Plant X end opened to replace the relaying package
	13:07	Tolk Sta to Tuco Interchange K42 - work completed line back in service.
	13:10	SPP released the TLR on Flowgate 5354 - the loss of K63, Amarillo South to Swisher Co, will overload T66, Randall Co. to Happy
16:57	17:11	Carriers tested O.K.
17:30		Curtailmnt - SPP issued TLR 3b on Flowgate 5354 (loss of K63 Ama. S./ Swisher- overloads T66- Randall/Happy)