

---

---

## *Xcel Energy North Control Center Daily Operations Report*

**Date: 5/18/2010 11:58:16 PM**

---

---

**Out Time: In Time:**  
**(Begin:) (End:)**

<b>0:00</b>	<b>3:00</b>	Continuation of Time correction "K" in effect. Time was fast.
	<b>0:53</b>	Crossroads 115KV auto sectionalizing, off since 04/22/10 for area protection, turned on.
<b>6:15</b>		Willow River 115KV BUS2 held out to remove wires for primary relaying, perform condition assessment on 5R94 breaker and repair hot spots on 5R94"A2" and 5R95"A" disconnects.
<b>7:10</b>	<b>16:43</b>	Rose Place 5P50 115KV BKR out for maintenance.
<b>7:15</b>	<b>17:25</b>	Maple River 5F1 115KV BKR out for maintenance.
<b>7:22</b>	<b>16:44</b>	Battle Creek-North Star Steel-Red Rock #1 115KV line TN TT for relay work.
<b>7:33</b>	<b>17:13</b>	Red Rock-Rock Creek-Rush City 230KV line on non reclose control for maintenance.
<b>7:59</b>		Eau Claire-Sterling-Field Switch 4E83 69KV line out to replace jumper on breaker 4E189, install lightning arresters and elevate the line pot.
<b>8:01</b>	<b>11:10</b>	Nobles County-Split Rock 345KV line CR PR and CR TT relaying off for circuit trouble.
<b>8:11</b>	<b>13:05</b>	Medford 4E55 69KV GCB held out to replace primary relay and trip test.
<b>8:14</b>	<b>8:55</b>	Apache-Riverside 115KV line out for structure replacement.
<b>8:31</b>	<b>10:41</b>	Sleepy Eye-Home 69KV line out by GRE for their work. Searles C219 69KV switch closed for this work.
<b>8:35</b>	<b>15:29</b>	Benton County (GRE)-Monticello 230KV line CR PR and CR TT relaying off for maintenance.
<b>9:31</b>	<b>12:35</b>	Medina (GRE) 55NB2 open by GRE for maintenance.
	<b>9:39</b>	Fort Ridgely 115KV bus 2, out since 04/02/2010 for construction, released for service.

---

---

## *Xcel Energy North Control Center Daily Operations Report*

**Date: 5/18/2010 11:58:16 PM**

---

---

**Out Time: In Time:**  
**(Begin:) (End:)**

9:39 Fort Ridgely-Swan Lake 115KV line, out since 04/19/2010 for construction, released for service.

9:39 Fort Ridgely-Swan Lake 115KV line, held out since 05/03/2010 for substation construction, released for service.

9:53 Fort Ridgely-West New Ulm 115KV line out for construction.

10:35 16:45 Osseo 5M36, 5M37 and 5M38 115KV MODs closed, disengaged and secured for relay work.

10:52 Pine Lake-Willow River 115KV line out for construction.

11:01 Rogers Lake 5P229 115KV BKR open due to low gas

11:31 20:19 Shepard 5P24 115KV BKR out for maintenance.

13:25 17:04 Wilmarth 115KV bus 1 97/87B1P off for relay work.

13:26 Fort Ridgely-Swan Lake 115KV line commissioned to service.

13:28 Fort Ridgely-New Ulm 69KV line, out since 05/072010 for construction, returned to service. New Ulm 380 69KV switch remains open for other work.

13:32 Fort Ridgely TR5 13.8KV Preferred Station AUX. out for construction.

15:44 Parkers Lake 5M55 115KV BKR open due to low gas.

17:03 Cherry Creek 5X66 115KV BKR out to add gas.

22:05 Glendale-Scott County 115KV line TN TT off for circuit trouble.