
Xcel Energy North Control Center Daily Operations Report

Date: 5/26/2010

Out Time: In Time:
(Begin:) (End:)

6:44	16:33	Colvill TR4 115KV bus out for new static line installation.
7:03	9:55	French Island 4L84 69KV CB on non-reclosing for DPC line construction.
7:08	13:55	Daytons Bluff 5P79 115KV BKR out for maintenance.
7:30	11:05	Arden Hills-Arsenal-St Croix Falls 69KV line on non-reclose for GRE hot line work.
7:30	15:18	Red Rock-Stockyards 115KV line CR PR and CR TT relaying off for maintenance.
7:49	12:42	Coon Creek 345/115KV TR10 out to repair shorted CT lead on "A" phase.
8:07	9:45	GRE Liberty 271WB2 115KV BKR opened for GRE switching.
8:13		Monticello 5N6 115KV BKR out for condition assessment.
9:03	14:05	Franklin-Fort Ridgely 115KV line primary and secondary relaying turned off one at a time for relay setting changes.
	9:06	Eastwood-Loon Lake 115KV line, out since 5/19/10 for pole replacement, returned to service.
	9:15	Yellow Medicine-Green Valley 69KV line, held out since 5/25/10 for pole replacement, returned to service.
	9:15	Lyon County-Minnesota Valley 69KV line, out since 5/25/10 to replace broken structure, returned to service.
9:19		Kenrick-Lake Marion section of the Burnsville-Lake Marion 115KV line out for line maintenance.
9:28	18:26	Prentice 5R4 115KV CB held out for maintenance.
9:37	10:57	Nordic5G20 115KV N.O. MOD closed for distribution switching.
9:57		Black Oak-Paynesville 69KV line primary and secondary relaying turned off one at a time for condition assessment.

Xcel Energy North Control Center Daily Operations Report

Date: 5/26/2010

Out Time: In Time:
(Begin:) (End:)

- 11:14 Pine Lake-Three Lakes 115KV line, out since 05/15/2010 to split the line into the Three Lakes Sub, returned to service.
- 11:20 13:41 Minnesota Valley Cap 1 & Cap 2 115KV Cap Breakers out to install new single point grounding.
- 11:48 Requested DPC to open Rock Elm 44NB2 69KV BKR due to real time overloads at Red Wing.
- 11:48 12:39 Loon Lake 4S83 69KV BKR out to add gas.
- 13:03 Waterville 69KV bus 1 97P and 97S turned off until 69KV bus pot 1 is restored.
- 13:05 Coon Creek-Sherburne County #3 345KV line CR PR and CR TT relaying, off since 5/24/10 for maintenance, returned to service.
- 13:34 Nobles 5X120 and 5X129 115KV disconnects held open for new breaker installation.
- 13:48 14:04 King-Kohlman Lake 345KV line 97S relay off for maintenance.
- 14:05 14:09 King 345KV Bus 1 97/81 B1S relay off for maintenance.
- 14:07 Tanners Lake-Woodbury 115KV line primary and secondary relaying off one at a time for condition assessment.,
- 15:08 Nobles County 115/345KV TR 9 and Nobles County-Fenton #1 115KV line, out since 5/24/10 for construction, returned to service.
- 15:29 Centerville 829 69KV N.O. switch closed and Canton 4X94 69KV MOD opened for area protection since 5/23/10, returned to normal position.
- 15:29 Pilot Knob 115KV BUS, 4P46 69KV breaker and TR 3 69KV BKR, out since 05/17/2010 for construction, returned to service.
- 15:30 Rogers Lake-Yankee Doodle 115KV line on non-reclose for energize/phase check from Pilot Knob 5P140 115KV BKR to Yankee Doodle.

Xcel Energy North Control Center Daily Operations Report

Date: 5/26/2010

Out Time: In Time:
(Begin:) (End:)

- 15:42** Prairie-Thompson 69KV line, out since 5/24/10 to repair structures, returned to service.

- 17:52** Red Rock K2 115KV breaker, out since 05/24/2010 for maintenance, returned to normal.