

---

---

## *Xcel Energy South Control Center Daily Operations Report*

---

---

*Date:* 8/4/2008

---

---

*Out Time:* *In Time:*  
*(Begin:)* *(End:)*

0:23	2:39	Import tie TLR 3A lowered to TLR 1 0239 TLR 1 released to 0
	2:39	N/S flow TLR 3A released to 0
9:08	16:41	Hutchinson Co Interchange North 230/115KV TR - pull station power fuses to replace control switches.
9:17	16:16	Terry Co Interchange digging in the yard.
9:22		Norton - Customer need to turn power off to the DVAR trailer.  115KV BKR's 3H285 and 3H295 opened. Wind Farm said they were the cause. They had 5 capacitor BKR's closed when they killed the power to the DVAR trailer. They should have opened them before they restored power to the DVAR trailer, but they tried to restore power first, and tripped out BKR's. Closed BKR's back at 10:57.
9:25		Indiana 115KV breaker 9930 out for double test, condition assessment, and overhaul mechanism.
9:31	11:59	Briscoe to Lockney Rural Y96 H/L clearance established to repair broken braces on structures.
9:33	19:30	Hansford Sw Sw to Texas Co Interchange T88 - H/L TWR for Contractors to install common structure.  Temp. termination @ 1930.
10:00	13:47	Moore Co Interchange testing relays one at a time. Turn Breaker Failure off on capacitor BKR M905 (kg).
10:10	16:18	Terry Co Interchange wiring behind panels.
10:14	12:35	Eddy Co HVDC repairing fan motors on West transformer.
10:34	13:21	Cochran Co Interchange 69KV capacitor breaker out to repair hot spots.
10:47	10:57	Norton 115KV BKR's 3H285 and 3H295 opened.

---

---

# *Xcel Energy South Control Center Daily Operations Report*

*Date: 8/4/2008*

---

---

**Out Time: In Time:**  
**(Begin:) (End:)**

11:00		Time correction "C " in effect. Time was fast. Regulate to 59.98
11:40		Cunningham Sta unit #4 on line for reliability.
12:32		Eddy Co HVDC out to check valve hall modules.
12:36	15:41	Eddy Co HVDC smoothing reactor - replace fan motor
13:30	14:22	Dalhart Interchange 69KV BKR 5825 - investigate LOP alarm.  Still have problem, bad point in the annunciator. Relay Dept. to repair tomorrow.
13:47	14:17	Sundown Interchange - repair hot spots on cap bank 7H95
13:49		Maddox unit #2 on line for reliability.
14:15	15:45	Moore Co Interchange - Testing relays.
21:37	21:47	Perform carrier test.