
Xcel Energy South Control Center Daily Operations Report

Date: 8/6/2008

Out Time: *In Time:*
(Begin:) *(End:)*

1:24	1:25	Pringle Interchange to Riverview Interchange T07 - 115KV breakers 1H50 at Pringle and R912 at Riverview operated one time and closed back. There were thunderstorms in the area at the time of the operation. No customers were affected by the operation.
3:04		Eddy Co HVDC - Tie offline; no schedules.
	3:55	Import tie flow coming up. Called for TLR 3A.
	4:00	TEC "D" ended. Freq. Back to 60 Hz
6:31	15:28	Hansford Sw Sw to Texas Co Interchange T88 - H/L TWR for contractor to install common structure.
6:35	17:00	Terry Co Interchange wiring behind the panels
7:38	20:05	Tuco Interchange stacking transformer on the Northside of the yard.
9:57	10:38	Etter Rural GCB 1910 115KV operate to slow down pump operations Released and ready for service.
10:11	10:59	Cochran Co/Hockley Co Intg to Terry Co Intg Z25 H/L clearance established between Hockley Co. and East Levelland to repair 69KV switch 6705.
10:48	14:29	Hale Co Interchange - testing relays one-at-a-time
11:15	14:09	Floyd Co Interchange - repair sync check relay
13:00		Notified S.O.C - The system condition changed from Green to Yellow due to high load
14:01	14:54	PCA Interchange - Check carrier on BKR 4680.
14:48	16:29	Hockley Co Interchange to Lamb Co Interchange Y89 - replace broken insulators 1 mile west of Lamb RECs Hodge station. These insulators were shot out.

Xcel Energy South Control Center Daily Operations Report

Date: 8/6/2008

Out Time: In Time:
(Begin:) (End:)

14:52		Grave - energize the new 69kv GCB 2775 and verify the relays that trip GCB 2775
15:30	17:44	Gray Co Interchange to Adobe Creek Z74 - 69kv bkr 2855 at Gray Co operated 2 times and locked out. Dispatched sube to check station. The sube called a serviceman to assist in patrolling the line. Scada indicated the fault was 2.2 miles from the bkr. Informed CRMWA. Line patrol found a floating phase.
16:48	17:45	Gray Co Interchange to Adobe Creek Z74 - repair a floating phase
16:58		Eddy Co HVDC - on line for schedules.
18:43	18:53	Perform carrier test.
	20:33	SPP released TLR to 0 on SPP/SPS Import tie.
22:20		SPP issued TLR 3B on SPP/SPS Import tie.
23:00		Time correction "E" in effect. Time was fast.
	23:00	Eddy Co HVDC - Tie offline; no schedules.