

---

---

# *Xcel Energy South Control Center Daily Operations Report*

*Date: 8/12/2008*

---

---

**Out Time:** *In Time:*  
*(Begin:) (End:)*

0:00 Time correction "I" ended.

3:00 10:02 Eddy Co HVDC is offline, no schedules.  
Eddy Co HVDC on line for schedules

6:40 Kirby Sw Sta to WTU Shamrock T54. AEP notified us that they will be taking the 115/69 TF out till 1700 today at Shamrock. -10 MW and +7.7 vars at Shamrock

6:45 N/S TLR 3A released to 0

8:17 Lea National to Maddox Sta V83 - H/L for contractor to change arms and pull maint.

8:47 19:27 Hale Co Interchange - testing relays

9:15 9:40 Kingsmill Interchange installing relay on the 115/69KV transformer LTC.

9:57 13:58 Bailey Co Interchange checking wiring in the RTU.

10:13 21:40 Tuco Interchange - treating transformer

10:15 17:22 Deaf Smith Co Interchange testing relays

10:17 16:10 Maddox - Testing line relays

11:02 11:24 Oasis Interchange 115KV BKR 3H105 out of service to add SF6 gas.

11:06 16:02 East Plant 69KV BKR A724 out of service for Apprentice School.

11:44 14:18 Artesia Interchange to Roswell Interchange Z08 - H/L to remove high side jumpers on mobile sub at Dexter Intg.

12:16 13:26 Doss - checking communication on SEL 2020

14:02 Indiana - filter water out of oil in all 3 tanks on 9935

Released and terminated

---

---

# *Xcel Energy South Control Center Daily Operations Report*

*Date: 8/12/2008*

---

---

***Out Time: In Time:***  
***(Begin:) (End:)***

<b>14:12</b>		<b>Indiana - filter water out of oil in all three tanks on 9940</b>
	<b>15:47</b>	<b>Cochran Co Interchange to Sundown REC Z20 back in service at 1546. Broken poles have been replaced.</b>
<b>17:20</b>	<b>17:43</b>	<b>Carriers tested OK, except for the PCA carriers. That RTU is down.</b>
<b>22:12</b>		<b>SPP issued TLR 3B on N/S Imports.</b>