
Xcel Energy South Control Center Daily Operations Report

Date: 8/20/2008

Out Time: *In Time:*
(Begin:) *(End:)*

0:05 Norton - complained of high voltage. Norton was showing 120 - 121 Kv

0:29 2:46 Hobbs Station - reported a 230 Kv CTPT blew up and on fire. We are executing operational switching to isolate the CTPT in order to extinguish the fire.

Fire was put out @ 0246.

1:07 Eddy Co HVDC - off line no schedules.

1:40 7:53 Kingsmill Interchange - install high side jumpers on the mobile Sub.

7:13 8:13 Import Tie flow coming up. Called for TLR 3B
TLR 3B released

7:36 20:18 Lea National to Maddox Sta V83 - change out arms and pull maintenance

Temp. release & Temp. Terminated

8:11 11:26 Sundown Interchange to Terry Co Interchange V55 - change arms on double ckt.

8:11 8:52 Chaves Co Interchange - informed Texas South Substation COM that there is a general and temperature alarm on the East 230/115kv transformer.

Sube did not find any problems on the transformer. He cleared the annunciator alarms and the Scada alarms cleared as well.

8:51 10:38 Bailey Co Interchange East 115/69 Transformer add oil to the cops tank to get out of alarm

9:47 20:01 Hansford Sw to Texas Co Interchange T88 line de-energized contractors pulling wire over T-88

Temp. Release & Temp. Terminated

9:50 Owens Corning BKR 5J55 tripped. Sube will check.
10:38 Sube reported no problem closed 5J55 by supervisory

Xcel Energy South Control Center Daily Operations Report

Date: 8/20/2008

Out Time: In Time:
(Begin:) (End:)

9:58 12:51 South Floydada - change out bushing in 8801
Released and terminated

10:02 Eddy Co Static Var tripped off line. Dispatched sube to check.

10:03 Eddy Co HVDC on line for schedules.

10:04 11:02 Tuco Interchange - download events from SOE

10:05 13:38 Cunningham Sta Gt #3 called to put on for Transmission voltage support.
Eddy static var tripped. Eddy schedule at 100mw.
1031 unit on line
Returned unit back to XEM for dispatch. XEM taking unit off line
13:38 Gt #3 off line

10:10 17:10 Motorola radio maintenance.
Released

11:24 15:48 Deaf Smith Co Interchange - testing relays

11:45 15:27 Import Tie flow coming up. Called for TLR3B
SWPP released TLR to zero

12:56 17:56 Indiana to Tuco Interchange V15 and 69k line Y84 Stanton to Tuco - replace crossarm on the 115kv and replace 2 sets of xbraces

14:00 Time correction "M" in effect. Time was fast.

14:14 16:40 Hobb Generating Sta - disable breaker failure relay and dc circuits for the communication equipment on 3H225.

15:15 Lamb Co Interchange to N.O. Switch 8779 Y80 - Lamb Co RE's Sandhill sub is back on at 15:15.

15:20 Cunningham Sta - GT #4 online for voltage support

16:37 18:32 Hobb Generating Sta - Disable All Differentials and BKR Failure Relays to change out burnt up terminal block.

Xcel Energy South Control Center Daily Operations Report

Date: 8/20/2008

Out Time: In Time:
(Begin:) (End:)

- 17:18 18:08 Carriers tested OK, except for the PCA carriers. The PCA RTU is still down.
- 18:43 Hobbs Station - wiring behind the panels
- 18:45 SWPP issued TLR 3A on imports
- 19:30 Kingsmill Interchange. DCC needs us to keep the 69kv Voltage below 71kv for duration of mobile installation. LTC control on -11 lower and in manual control at station. Voltage is 70.1kv
- 23:01 SPP issued TLR 3B on N/S flow.
- 23:21 23:22 Carlsbad Interchange to PCA Interchange V61 - Bkr. C940 @ Carlsbad O/C/O/C. Two operations. RTU is down @ PCA so we are blind to see operations. No storms in area.
- 8/21/08 - Sube did not find any targets nor operations on any of the PCA breakers.
- 23:21 23:21 PCA Interchange to Potash Junction Interchange Z02 - Bkr. 4800 @ Potash O/C. One operation. Blind @ PCA because RTU is down. No storms in the area.
- 8/21/08 - Sube did not find any targets nor operations on any of the PCA breakers.
- 23:21 23:21 Cunningham Sta to PCA Interchange V21 - Bkr. L990 @ Cunningham O/C. One operation. Bkr.'s L995 and L975 opened. One operation each. Plant Operator closed L995 back @ 2326 and L975 back @ 2327. Blind @ PCA because RTU is down. No storms in the area. PCA needs to be checked for targets.
- 8/21/08 - Sube did not find any targets nor operations on any of the PCA breakers.