
Xcel Energy South Control Center Daily Operations Report

Date: 8/21/2008

Out Time: *In Time:*
(Begin:) *(End:)*

0:25 SPP released TLR to 0 on SPPSPSTIES import flowgate.

2:00 Eddy Co HVDC - off line no schedules.

6:27 SPP released N/S flow TLR to level zero.

7:47 16:44 Hansford Sw Sw to Texas Co Interchange T88 - contractors will be pulling wire over T88.

7:55 21:03 Lea National to Maddox Sta V83 - change arms and pull maintenance

Temp. Release & Temp. Terminated

8:55 11:13 Denver City Interchange to Shell CO2 GCP V95 - change arm

9:10 Hale Co Interchange 115kv bus voltage is indicating 114.2kv when all stations around Hale Co are indicating good voltage. Lubbock Relay Techs had recalibrated the transducer for that point and it worked. They feel the transducer may need to be replaced. They will check on the problem.

9:23 14:10 Blackhawk Interchange - testing revenue meters

9:48 16:25 Deaf Smith Co Interchange - test relays

9:53 10:34 Chaves Co Interchange to Roswell Interchange Z09 - put hot line jumper on bus to change out fuse due to one being hot on disc 4689

10:07 17:48 Terry Co Interchange - drilling and cutting holes in relay panels.

11:46 16:15 Spearman Interchange - test relays

11:58 17:53 Potash Junction Interchange - digging holes for new concrete work

14:02 17:48 Terry Co Interchange - disable the 115 and 69kv bus diffs

14:20 17:47 Terry Co Interchange East 115/69 Transformer complete wiring and perform prechecks

Xcel Energy South Control Center Daily Operations Report

Date: 8/21/2008

Out Time: In Time:
(Begin:) (End:)

15:07	17:40	Caprock wind farm reported that they are going to open the BKR to their D-Var system. Caprock wind farm has Dvar control back.
15:26	17:18	Hobb Generating Sta 230kv by-pass bad CT/PT and clean insulators.
15:53		Cunningham Sta - GT #3 online for voltage support Transmission operator
	16:16	Nichols Sta 230KV BKR BK20 back in service for now. Temporary Release and Temporary Termination.
16:59	21:27	SWPP issued TLR 3B on the SPPSPSTIES import flowgate SWPP released TLR to zero on SPPSPSTIES
17:41	18:07	Carriers tested OK, except for the PCA carriers. The PCA RTU is still down.
22:43		SPP issued TLR 3B on N/S Flow.