
Xcel Energy South Control Center Daily Operations Report

Date: 12/10/2009

Out Time: *In Time:*
(Begin:) *(End:)*

1:25	2:51	Directive issued to XEM to control ACE as close to zero as possible. Directive was issued by SPP. SPP released directive @ 0251.
	4:28	SPP released TLR to zero on temporary flow gate #5 - Loss of K46 (Plant X - Sundown) will overload K42 (Tolk - TUCO).
6:55		Eddy Co Interchange - 230/345KV Tf Gas detect alarm came in. Notified sube
7:00	18:09	Lamton Interchange to Plant X Sta T28 - H/L for line maintenance Temporary termination
7:03		Carlsbad Interchange to White City Z05 - H/L for line maintence
8:21	15:06	Amoco Wasson Generator is offline for a four hour outage per the control room. Back on-line.
9:03	12:14	Pantex South - D/L on V2 & V93 to move statics back to orional position. Released and term.
9:16	16:26	Harrington Sta to Pringle Interchange K43 - D/L to repair sw# 1K26 Switch still not repaired need additional parts. Released and term.
9:40	14:48	Grapevine Interchange to Nichols Sta K53 - OP check breakers and motor operator with relays Released and term.
9:45	10:53	Maddox to West Hobbs Sw Sta T42 - H/L Sw 4J61 was burning. Transmission crew installed jumpers. Switch inoperable. SCC tag 7251 installed
10:27	11:32	Cunningham Sta - Bkr LK55 Op Ck

Xcel Energy South Control Center Daily Operations Report

Date: 12/10/2009

Out Time: *In Time:*
(Begin:) *(End:)*

10:32		Potter Co Interchange 13.2 KV Reactor BKR held out for CA and mechanism
11:00		TEC "C" to regulate to 59.98 Hz.
11:04	14:02	Frankford Sub - Bkr 6J80 Op Ck. TWR terminated
	11:21	Spearman Interchange - Bkr 1715 air leak repaired notified North Plains. Bkr 1715 closed
12:20	18:25	Pecos Sw Sta - Bkr 3H255 retrieve events from relay and work on carriers
12:26	12:58	Martin Sw Sta - Bkr 2H55 add SF6 gas.
12:49		Carlsbad Interchange to Potash Junction Intg V18 - D/L replace wire between Str. 114 and 115
12:55		Duval #1 to Potash Junction Interchange Z01 - D/L lift jumpers at Duvall. Sub remove from service.
13:10		Bush to Northwest Interchange V50 - D/L to change arms and poles, related TWR on Ckt Z34
	14:18	Bailey Co Interchange to Plant X Sta V12 - Perm release and term.
14:35	15:29	Roswell Interchange - Bkr 3H50 terminal equipment alarm. Rly tech needs to pull the MDAR(primary)relay. Relay 221(backup) available.
14:52	17:21	Nichols Sta to Amarillo South Interchange K62 - OP check breaker failure on BK20 and BK30. Closing coil burnt up on BKR BK20. Temp release and term.
	16:25	SPP released the TLR on Temp. 19 - the loss of K16, Harrington to Nichols, will overload K17, Harrington to Nichols.
16:45	17:00	Carriers tested OK

Xcel Energy South Control Center Daily Operations Report

Date: 12/10/2009

Out Time: ***In Time:***
(Begin:) ***(End:)***

22:53	23:01	Informed XEM to control ACE for reliability. We have N/S flow issues. Released order @ 2301. No help.
22:59		SWPP issued TLR 3B on Temp #1 for the loss of K11 Deaf Smith to Bushland will overload V5 Osage to Canyon West.
23:06		SWPP issued TLR 3B on N/S flow.