

---

---

## *Xcel Energy South Control Center Daily Operations Report*

---

---

*Date:* 12/16/2009

---

---

*Out Time:* *In Time:*  
*(Begin:)* *(End:)*

	5:33	SPP released TLR 3A on SPSNORTH_STH flow gate
6:49	8:26	SPP issued TLR level 3b on SPSSPPTIES export flow gate SPP released TLR to level 0
7:11	15:48	SPP issued a directive to control ace as close to 0 as possible. SPP released this directive to normal operations.
9:22	10:12	Happy Interchange to Happy Y91 is under hot line conditions to repair high side fuse at Happy City.
10:09	15:45	SPP issued TLR level 3b on SPSSPPTIES export flow gate SPP released TLR to 0.
	10:33	Hastings to Northwest Interchange Z34 - The TWR isolating the Northwest to North Amarillo Switch section has been released and terminated.
10:43	13:51	Eddy Co Interchange to Roswell Interchange V26 - H/L from Roswell to Tweedy to work on slack span at Tweedy. TWR permanent termination
10:47	12:58	Potter Co Interchange - TWR to CA Reactor Breaker 1155
11:05		Hastings to Northwest Interchange Z34 is isolated between Hastings and North Amarillo Switch to replace arms and poles.
	12:29	SPP released TLR to level 0 on Temp. flowgate #19 - K16 Harrington to Nichols overloads with the loss of K17 Harrington to Nichols or vice versa.
13:02	14:06	Happy Interchange to Happy Y91 is under hot line conditions to remove mobile sub at Happy City.  Released and term.
13:02	16:10	Potter Co Interchange - TWR to CA Reactor Breaker 115  Temp release and term.
14:14		SPP issued TLR eb on Temp. flowgate #5 - K42 Tolk to Tuco overloads with the loss of K46 Plant X to Sundown

---

---

# *Xcel Energy South Control Center Daily Operations Report*

*Date: 12/16/2009*

---

---

**Out Time: In Time:**  
**(Begin:) (End:)**

14:28	14:56	Blackhawk Interchange - TWR to add SF6 gas to bkr 1H80.  Released and term.
	15:52	Called Marketers and released directive of controlling ace as close to 0. Operations are now back to normal control.
16:16	17:05	Eddy Co Interchange - 345/230 KV TF Gas detection alarm. Notified sube Alarm reset. Might be a meter problem.
16:26	18:29	SPP issued TLR 3B on SPSSPPTIES export flow gate SPP released TLR to 0.
17:20	17:40	Perform carrier test.
	17:22	Eddy Co Interchange to Roswell Interchange V26 - Section from Eddy to Tweddy back in service from line reconductor. Phase checked across 3H82 at Tweedy.
17:30		Eddy Co Interchange to Roswell Interchange V26 - D/L Section from Roswell to Tweedy Sw 3H81 to reconductor line. Tweedy fed from Eddy.
17:30	18:17	Eddy Co Interchange to Roswell Interchange V26 - H/L from Eddy to Sw 3H81 to replace slackspans. TWR temporary released.
23:35		SPP issued a directive on getting units on deployment due to TLR on Elkcity Transformer.