
Xcel Energy South Control Center Daily Operations Report

Date: 12/20/2009

Out Time: *In Time:*
(Begin:) *(End:)*

1:03	5:22	SPP issued a TLR 3B on SPSNORTH_STH flow gate. SPP released the TLR to level zero.
	10:00	End of Time Error Correction "F".
11:29	14:42	Eddy Co Interchange to Roswell Interchange V26 - re-established H/L to run slack spans. Released and term. 14:42
12:19		Riverview Interchange plant security alarm called SOC and had them dispatch Sheriffs Dept. Turned out to be birds setting off motion alarm. SOC called and informed us about birds, and wanted names of SPS people on site
18:43		Carlsbad Interchange BKR C910 - terminal equipment alarm. Sube is going out to check. Found nothing wrong. Sube checked, going to turn it over to relay department.
	22:35	SPP issued a TLR 3B on temporary flow gate #19 - Loss of K16 (Harrington-Nichols) will overload K17 (Harrington-Nichols).