

---

---

## ***Xcel Energy South Control Center Daily Operations Report***

---

---

***Date:*** 1/25/2010

---

---

***Out Time:*** ***In Time:***  
***(Begin:)*** ***(End:)***

**10:08** Castro Co Interchange - TWR to replacing existing relays with a new relay package on breaker 3980.

**10:15** Maddox station TWR to replace 115 KV breaker U915

**10:31** **15:01** Bailey Co Interchange to Curry Co Interchange Z50 H/L from 3860 to sw. 3718 to allow Bailey Co. REC to hang slack spans on new switch 8777

**11:26** East Plant Intg to Osage Sw Sta/Randall Co Intg V4 - TWR to isolate line section between East Plant and Manhattan sub tap to perform line maintenance.

**11:39** Swisher Co Interchange 115 KV breaker 8943 out to replace control valve and perform C/A.

**12:20** **12:37** Kirby Sw Sta - TWR to add SF6 gas to breaker 5J90

**13:02** East Plant Interchange to Osage Sw Sta V43 - TWR to isolate section between Pierce St Sub and Osage to perform line maintenance.

**16:43** Carriers tested good.

**17:27** SPP released TLR 3B on flow gate Temp 1 - the loss of K11, Bushland to Deaf Smith, will overload V5, Osage to Canyon.

TLR to level 0.