
Xcel Energy South Control Center Daily Operations Report

Date: 2/10/2010

Out Time: In Time:
(Begin:) (End:)

8:05	12:36	Bailey Co Interchange to Curry Co Interchange Z50 H/L established out of Bailey Co. to normally open switch 3718 for the REC to pull wires over the top of circuit.
8:17	15:34	Carlsbad Interchange to White City Z05 H/L established to install overhead guy pole 2 miles South of Carlsbad Intg.
10:10	13:55	Denver City Interchange 115 KV breaker W915 performing operational checks.
10:36	12:51	Amerada Hess CO2 115 KV capacitor breaker 6H105 performing operational checks.
13:10	13:51	Cochran Co Interchange 115 KV breaker 9920 out to add SF-6 gas.
	13:26	Potter Co Interchange TWR on breaker 2K35 has been released and terminated.
	13:41	Jones Sta 230 KV breaker JK25 returned to service.
14:10	19:23	Tuco Interchange to Oklaunion (PSO) J01 - Oklaunion end tripped bkr 3401,3405 & 3409. Imports limited to 165 MW, N/S flow limited to 600MW. PSO attempted to close Bkr. 3409 @ Oklaunion and it did not hold @ 1819. PSO closed Bkr 3409 @ 1923.
	15:34	Deaf Smith Co Interchange breaker 5H50 has been temporarily released and terminated.
16:00		Carriers tested good.
	20:09	SPP released TLR to zero on SPPSPSTIES import flow gate