

---

---

## *Xcel Energy South Control Center Daily Operations Report*

---

---

*Date: 2/15/2010*

---

---

*Out Time: In Time:*  
*(Begin:) (End:)*

9:23 Maddox TWR on breaker U915 has been released and terminated. Breaker will be put into service on another TWR.

9:51 14:45 Grassland Interchange 115 KV breaker 6H80 out for Condition assessment and testing.

10:13 15:28 Denver City Interchange 115 KV breaker W930 out for condition assessment and testing.

10:31 Harrington Sta - CA Startup Trf breaker FK20. Startup Trf has been moved to the transfer breaker

10:46 Texas Co Interchange - CA cap breaker OH15

12:57 13:57 Seagraves Interchange to Sulphur Springs Intg Z21 H/L established to remove jumpers on the high side of Lyntegar REC McConnal tap.

13:04 Cunningham Sta 115 KV breakers L900 and L980 out to checkout controls retrofit.

16:45 Carriers tested good.

16:54 Seminole Intg 115 KV breaker 6H155 checking speed shots.