
Xcel Energy South Control Center Daily Operations Report

Date: 2/17/2010

Out Time: *In Time:*
(Begin:) *(End:)*

3:57		Tuco Interchange - SVC - Control Major Alarm & Lan Comm Alarm, dispatched sube to check.
6:49	9:17	SPP issued TLR 3B issued on SPSSPPTIES export flow gate SPP released TLR to zero @ 0917.
8:34	15:25	Texas Co Interchange BKR 0804 - TWR for Condition Assessment.
9:15		Maddox checking out breakers U925 and U915.
9:28	11:33	Norton BKR 3H295 - TWR to CA BKR
10:06		Hockley Co Interchange 69 KV breaker 7770 out for CA and mechanism
10:14	17:25	Chaves Co Interchange 115 KV breaker 4H95 out to complete CA and testing.
10:16	10:29	Martin Sw Sta BKR 2H55 TWR to add SF6 gas
10:22	14:53	Denver City Interchange 115 KV breaker W900 out for CA and testing.
11:00	15:31	Lamar HVDC - Unavailable per PSCO Released Lamar HVDC.
11:04	11:50	Seagraves Interchange to Sulphur Springs Intg Z21 - H/L re-established to run jumpers to the high side of Lyntegar REC McConnell Sub.
11:04	12:52	Kirby Sw Sta BKR GC5 5J80 perform breaker CA.
12:57	14:22	Kirby Sw Sta BKR 5J85 CA TWR
13:54	15:02	Canyon West BKR 5920 TWR to add SF6 gas
15:18	18:29	Lamton Interchange to Plant X Sta T28 out to repair broken static and repair static ravelers.
17:16		Carriers tested good.