
Xcel Energy South Control Center Daily Operations Report

Date: 3/5/2010

Out Time: *In Time:*
(Begin:) *(End:)*

3:30		SPP released TLR to zero on flowgate # 5354. Loss of Amarillo South to Swisher (K63) overloads Randall to Happy (T66).
6:57		Flowgate 5354 K63 Ama/Swisher overloads T66 Randall /Happy called for TLR 3B. SPP shows 95% . SPS shows 123 %
9:22	15:20	Yoakum Co Interchange 115 KV breaker 6H15 out for operational checks.
10:07	12:12	Roosevelt Co Interchange 115KV BKR 8917 out for C.A.
14:47		Northwest Interchange to Cherry Street Sub V28 - out to change arms.
14:56		Texas Co Interchange 115KV Capacitor BKR has been repaired. TWR released and terminated
15:09		Nichols Sta to Cherry Street Sub V28 - has been re-energized. TWR released and terminated.
16:12	16:24	Carriers tested O.K.
16:30		Texas Co Interchange 115KV Capacitor BKR out of service until a bas resistor in the RS1 box can be replaced. Installed SCC Tag # 7273 on disconnects 0H14 & 0H16.
17:10		Osage Sw Sta to South Georgia Interchange V70 out to change broken cross arms
19:00		Start of Time Correction "C"