

---

---

## *Xcel Energy South Control Center Daily Operations Report*

---

---

*Date: 3/12/2010*

---

---

*Out Time: In Time:*  
*(Begin:) (End:)*

6:29	6:36	Plant X Sta Unit # 3 AVR is on manual. Directed to hold MVAR output at 5 AVR back in auto @ 0636
9:16	15:51	Hale Co Interchange to Tuco Interchange V08 - Op Checking the breakers at both ends.
11:25	15:03	Pecos Intg to Seven Rivers Intg K68 - Performing a CA on breaker 3H250
11:26	12:46	Lamton Interchange to Springlake Z64 - H/L TWR to phase across SW 8706 at springlake rural
	12:46	Lamton Interchange to Springlake Z64 - TWR for pole change on STR 88.
	14:02	Graham Interchange Breaker 6F60 CA has been completed, released, and terminated.
14:28		Oil Center Sub Checkout TWR has been started.
14:44		Curtailement - SPP issued TLR 3B on flowgate #5354 ( loss of K63 Ama S./ Swisher - overloads T66 - Randall /Happy)
14:54		Gray Co Interchange 115/69 XFMR gassing. This TWR has been worked down to step # 10 if the XFMR is needed it can be put back in service starting at step#23
	16:57	SPP released TLR to level 0 for flow gate Temp #1 (Loss fo K11 Bushland to Deaf Smith overloads V5 Osage to Canyon)
17:30		Carriers tested good.
	23:28	Curtailement - SPP relesed TLR on flow gate 5354 to level 0. ( loss of K63 Ama S./ Swisher - overloads T66 - Randall /Happy)